



MAIN REPLACEMENT INFORMATION

SPRINGFIELD AVE, BERKELEY HEIGHTS & NEW PROVIDENCE

- Scope - project work & duration
 - Water main – 8,800' of 12" pipe in Berkeley Heights and 1,700' of 12" pipe in New Providence replacing a total of 10,500' of 6" & 8" cast iron. Installation is on the north side – westbound lane toward Long Hill. We will be starting on or about April 25th just east of the Berkeley Plaza and running all the way to Central Ave in New Providence, finishing the main late June/early July.
 - Services – After sections of the new water main have been tested and placed in service, we will begin relaying the 1" & 2" services, and transferring the large services.
 - Schedule – main will start install 4/25 near the Berkeley Plaza at the west end and end in New Providence @ Central around late June/early July. Water main testing will occur as sections are completed. Services relays will begin as testing is done, at the west end prior to completion of the water main installation. Services and retirement of the old main should be completed late August/early September.
 - We expect to be in your area the week of _____.
 - Service interruptions – Normal service interruptions would be about 1 to 1 ½ hours and we will make notification attempts the day before and right before.
- Work hours – work will be 9PM to 5AM, traffic control devices will start being set up before 9PM
- Traffic control / businesses
 - Police – police will be hired directly by CRJ as needed. Normally 2 officers, one at each end. Intersections, etc., will be handled by additional officer(s) as needed.
 - 2 way traffic will be maintained
 - Business access will be maintained through the lane cones and special issues will be discussed to address concerns. Most businesses will be closed during most of the time we are crossing in front of them. Signs will be posted at each end of the traffic control saying all businesses are open as usual.
- Contractor - CRJ
 - Material storage will normally be at material storage sites arranged off the road. Some material will be strung out before each nights work.
 - Equipment will primarily be stored at the material storage, but one piece of equipment may be occasionally stored on a side road.
- Special events –



NEW JERSEY
AMERICAN WATER

- Berkeley Heights street fair is June 26th between Plainfield Ave and Snyder Ave – services will not be done in this stretch until after the street fair and all temporary restoration will be checked by CRJ and dressed as needed on June 24th.

- Our Lady of Mt Carmel Feast is 7/12 to 7/16 – there aren't many services in the stretch by the feast area, but the water main trench and any service trenches for services that are completed before the fair will be checked and dressed as needed by CRJ a couple days before the feast

- Restoration
 - Pavement – Stabilized asphalt base will be installed daily during the installation. Final restoration will be to mill and pave from the near curb to the pavement seam on the far side of the trench. Final restoration should be completed by the end of October.
 - Sidewalk – will be restored with asphalt base or patch temporarily and then restored to existing conditions within 30 days after project completion.
 - Non-paved areas – areas without concrete, asphalt or pavers, will be stabilized with hay and temporary seed. Within 30 days of project completion, final restoration will be made with top soil and seed, etc.
 - The contractor will be taking preconstruction pictures and video prior to work being performed and will restore what they disturb.

- General Housekeeping
 - CRJ will make every effort to keep the work area clean and free from dust and debris.
 - Excavations will be backfilled, have temporary asphalt paving, and will be left safe and secure each morning.

- Contact information
 - For emergencies, please call New Jersey American Water's 24 hour / 7 days a week Customer Service number @ 1-800-272-1325
 - For general information or concerns on the project please call our inspector, Dave Quatrone, who can be reached @ 973-564-5741. If he is in the field, please leave a message so that he can call you back.
 - If you need to reach the contractor, CRJ Contracting can be reached @ 908-668-7900.